A.S
30/9/2020

Original / Duplicate / Triplicate SBR.No

CONTRACT CERTIFICATE

No. 2nd and Part bill (For Other Works) Date.....20.....
Division : RR Nagar Project Sub-Division : RR Nagar Project
Estimate Cost (Rs.) :-500.00 Lakhs

Bill Received No .....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No: Head of Account : P- 3461 D.R. No:

Name of Work (as per sanctioned estimate): Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Job Code:-016-19-000003

Name of Contractor and Full Address:**Sri Purushotham Raju N, Sankrithi Layout 4th Main Jp Nagar 7th Phase Bangalore -560078**

Reference to Agreement No /Wo No:EE(Proj)/RRN/WO.NO/13 /2019-20 Dt:-02.08.2019

Certified that the measurements were taken by me on 30/6/20. and recorded of Pages No 270618 to 628.
Of measurement Book No : 2707 and that the work is satisfactorily executed.

N.Purushotham Raju — **Signature of Contractor**

Officer-in-charge of work

Certified that the measurements were taken by me on 30/6/20.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment

Assistant Executive Engineer
Sub-Division Officer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) " Balance
4) Deduct Payment :
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-
Amount adjusted towards cash advance recovery of
b) Payments cost store or other materials supplied.
Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments
7) Net amount due to or from contractor Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

Total Bill value → 2,29,59,621 = 00
1st & part bill value → 1,05,64,130 = 00
2nd part bill value → 1,23,95,491 = 00

Adjustments Details	
I.T	1,23,954 — 00
CGST+SGST	2,47,909 — 00
BF	12,398 — 00
FSD	27,89,888 — 00
LBC	1,23,954 — 00
Royalty	202264 — 00
Total	3500361 — 00
Net	8895076 — 00

Contractor's Signature
N.Purushotham Raju

Received Rs... .....(in works)
.....
By Cash and by adjustment of Payment as per memorandum.
Witnesses:
1.
2.
Dated..... **Signature of Contractor**

Paid by me by cheque No..... Dated.....
Cash Rs..... Dated.....
Initials of Officer Making Payment

Passed for Rs. 1,23,954/-
Net Cheque Rs. 8895076/-
Adjustment 3500361/-
(For use in the Office)
Rs. In Words Eighty eight lakh Nine[illegible] Five Thousand Seventy Six only

Yelahanka Accts Supp RRNZ BBMP

Executive Engineer

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	Clearing grubbing road lane including up rooting rank vegitation , grass , brush , shrubs , sapling & trees of girth up to 300mm by manual means, in area of light jungle , removal of stumps , disposal of un serviceabale materials , stacking of serviceabale materials with in a lead of 100 mtr from road boundary , labour charges complete as per specifications	Sqm	700.00	7.00	700.00	4900.00	0.00	7.00	0.00	700.00	4900.00	
2	Dismanteling of Exsisting structures like Culverts, Bridges, retaining wall & other structures compraising of masanry, cement concrete, wood work, steel work including T& P and scaffolding wherever necessary, sorting the Dismentalled metrial,disposoble of unserviceble material & stacking servicable material with lead of 1000 mts, complete as per specification 1.) Lime concrete/ Cement Concrete -KSRRB M200- 13.1 - do- II by mechanicaal means A cement Concrete Grade M 15- M20	Cum	84.75	428.00	84.75	36273.00	0.00	428.00	0.00	84.75	36273.00	
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications.KSRRB M200-14.2. –do– Dismantling brick/Tile work B. In cement mortar. MORTH Specification No. 202	Cum	16.96	303.00	16.96	5139.00	0.00	303.00	0.00	16.96	5139.00	
	Above 125%	Cum	121.04	435.75	121.04	52743.00	0.00	435.75	0.00	121.04	52743.00	
4	Dismanteling of Exsisting structures like Culverts, Bridges, retaining wall & other structures compraising of masanry, cement concrete, wood work, steel work including T& P and scaffolding wherever necessary, sorting the Dismentalled metrial,disposoble of unserviceble material & stacking servicable material with lead of 1000 mts, B13 complete as per specification !!!) Dismanteling of Stone masonary MORTH Specification 202	Cum	97.50	303.00	97.50	29543.00	0.00	303.00	0.00	97.50	29543.00	
5	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN ORDINARY SOIL not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications.	Cum	551.90	235.00	307.30	72216.00	0.00	235.00	0.00	307.30	72216.00	
6	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN HARD SOIL not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications.	Cum	157.70	351.00	106.76	37473.00 37471.00	0.00	351.00	0.00	106.76	37473.00 37471.00	
7	KSRB 2-2.3 : Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above in width, in soft rock not exceeding 1.50mtrs in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50mt including cost of explosives, labour, HOM of equipment complete as per specifications.	Cum	55.20	628.00	47.54	29855.00 29857.00	0.00	628.00	0.00	47.54	29855.00 29857.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
8	Earth work for lowering & levelling the ground other than foundation works by Mechanical means upto 3.0 mt depth including providing shoring stutting and bracing , removal of stumps and other and other deleterious matter, dressing of sides and bottom, filling back the excavated earth to the extent required and utilising /transporting the remaining earth upto 1.00km lead. including cost of labour, materials and HOM of machineries etc., complete.	Cum	56.88	84.00	56.88	4778.00	0.00	84.00	0.00	56.88	4778.00	
	Above 125%	Cum	1318.13	75.73	932.34	70606.00	0.00	75.73	0.00	932.34	70606.00	
9	KSRB 3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor,along the external perimeter of building,expansion joints,over the top surface of consolidated earth on which apron is to be laid,surrounding of pipes and conduits with chloropyriphos emulsifiable concentrates of 20% concentration,including cost of chemical,diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications.	Sqmt	475.00	128.00	442.50	56640.00	0.00	128.00	0.00	442.50	56640.00	
10	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305	Cum	285.00	375.00	262.75	98532.00	0.00	375.00	0.00	262.75	98532.00	
11	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm & down size graded grinite metel coarse aggregates @ 0.892 cum & fine aggregates @ 0.465 cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cms, thick well compacted, in foundation & plinth, cost of all materials, labour, HOM of machinery, curing complete as per specification.	Cum	158.00	6264.00	105.96	663733 663764.00	0.00	6264.00	0.00	105.96	663733=00 663764.00	
12	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm & down size graded grinite metel coarse aggregates @ 0.69 cum & fine aggregates @ 0.459 cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cms, thick well compacted, in foundation & plinth & Cills including cost of all materials, labour, HOM of machinery, curing complete as per specification.	Cum	54.50	6755.00	0.00	0.00	3.30	6755.00	22292=00 22279.00	3.30	22292=00 22279.00	
13	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded grinite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisiser @ 3.0 Ltrs confirming to IS 9103-1999, re affirmed - 2008, Maichine mixed, concrete laid in layers not exeeceding 15cms thick, vibrated for all works in foundation ,Plinth,& Ground floor Level for Roof Slab, Staircase, Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, filliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification. - Ground Floor	Cum	42.50	7723.00	17.29	133531=00 133552.00	3.57	7723.00	27571=00 27561.00	20.86	161102=00 161113.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
14	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded grinite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisiser @ 3.0 Ltrs confirming to IS 9103-1999, re affirmed - 2008, Maichine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation ,Plinth,& Ground floor Level for Roof Slab, Staircase, Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, filliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification. - First Floor	Cum	9.70	7785.00	0.00	0.00	2.72	7785.00	21175=00 21193.00	2.72	21175=00 21193.00	
15	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded grinite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisiser @ 3.0 Ltrs confirming to IS 9103-1999, re affirmed - 2008, Maichine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation ,Plinth,& Ground floor Level for Roof Slab, Staircase, Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, filliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification. - Second Floor	Cum	7.38	7847.00	0.00	0.00	3.17	7847.00	24874=00 24890.00	3.17	24874=00 24890.00	
	Above 125%	Cum	2.33	7522.70	0.00	0.00	0.00	7522.70	0.00	0.00	0.00	
16	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded grinite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisiser @ 3.0 Ltrs confirming to IS 9103-1999, re affirmed - 2008, Maichine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation ,Plinth,& Ground floor Level for Roof Slab, Staircase, Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, filliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification. - Third Floor	Cum	7.38	7909.00	0.00	0.00	3.17	7909.00	25072=00 25087.00	3.17	25072=00 25087.00	
	Above 125%	Cum	2.33	7597.19	0.00	0.00	0.00	7597.19	0.00	0.00	0.00	
17	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - Ground Floor	Cum	325.54	7750.00	325.54	2522935.00 1067264=00	0.00	7750.00	0.00	325.54	2522935.00 1067264=00	
	Above 125%	Cum	273.86	6949.69	153.57	1067256.00	0.00	6949.69	0.00	153.57	1067256.00	
18	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - First Floor	Cum	141.30	7750.00	0.00	0.00	108.87 115.24	7750.00	843743=00 893110.00	108.87 115.24	843743=00 893110.00	
19	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - Second Floor	Cum	141.30	7750.00	0.00	0.00	109=00 115.08	7750.00	844750=00 891832.00	109=00 115.08	844750=00 891832.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
20	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - Third Floor	Cum	150.30	7750.00	0.00	0.00	109=00 115.08	7750.00	844751=00 891832.00	109=00 115.08	844750=00 891832.00	
22	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for Foundation , footing , bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm	341.60	287.00	317.33	91074.00	0.00	287.00	0.00	317.33	91074.00	
23	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications - Ground Floor	Sqm	955.10	318.00	316.00	100488.00	40.89	318.00	13003.00	356.89	113491.00	
24	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications - First Floor	Sqm	445.90	324.00	0.00	0.00	236.65 230.55	324.00	76625=00 74698.00	236.65 230.55	76625=00 74698.00	
25	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications - Second Floor	Sqm	430.63	330.00	0.00	0.00	241.11	330.00	79566=00 79565.00	241.11	79566=00 79565.00	
	Above 125%	Sqm	15.28	377.40	0.00	0.00	0.00	377.40	0.00	0.00	0.00	
26	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications - Third Floor	Sqm	430.63	336.00	0.00	0.00	241.34	336.00	81089.00	241.34	81089.00	
	Above 125%	Sqm	15.28	384.85	0.00	0.00	0.00	384.85	0.00	0.00	0.00	
28	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. - Ground Floor	Sqm	337.00	454.00	278.28	126339.00	0.00	454.00	0.00	278.28	126339.00	
29	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. - First Floor	Sqm	148.40	461.00	0.00	0.00	117.90	461.00	54352.00	117.90	54352.00	
30	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. - Second floor	Sqm	148.40	467.00	0.00	0.00	117.90	467.00	55059.00	117.90	55059.00	
31	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. - Third floor	Sqm	148.40	473.00	0.00	0.00	117.90	473.00	55767.00	117.90	55767.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
33	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Ground Floor	Sqm	740.13	683.00	740.13	505509.00	0.00	683.00	0.00	740.13	505509.00	
	Above 125%	Sqm	223.18	496.58	85.46	42436.00	0.00	496.58	0.00	85.46	42436.00	
34	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - First Floor	Sqm	507.90	683.00	0.00	0.00	445.12	683.00	304017.00	445.12	304017.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
35	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Second Floor	Sqm	507.90	683.00	0.00	0.00	445.12	683.00	304017.00	445.12	304017.00	
36	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Third Floor	Sqm	530.42	683.00	0.00	0.00	445.12	683.00	304017.00	445.12	304017.00	
38	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications - Ground Floor	Sqm	52.80	842.00	37.43	31518.00	0.00	842.00	0.00	37.43	31518.00	
39	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications - First Floor	Sqm	26.70	848.00	0.00	0.00	18.02	848.00	15281.00	18.02	15281.00	
40	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications - Second Floor	Sqm	26.70	854.00	0.00	0.00	18.02	854.00	15389=00 15391.00	18.02	15389=00 15391.00	
41	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications - Third Floor	Sqm	26.70	860.00	0.00	0.00	18.02	860.00	15497.00	18.02	15497.00	
47	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 7.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. Ground Floor	Sqm	27.50	566.00	0.00	0.00	8.78	566.00	4967.00	8.78	4967.00	
48	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 7.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. First Floor	Sqm	18.90	572.00	0.00	0.00	8.10	572.00	4633.00	8.10	4633.00	
49	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 7.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. Second Floor	Sqm	18.90	579.00	0.00	0.00	9.32	579.00	5396.00	9.32	5396.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
50	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 7.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc., and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. Third Floor	Sqm	18.90	585.00	0.00	0.00	9.32	585.00	5452=00 5449.00	9.32	5452=00 5449.00	
51	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights. Ground Floor	Sqm	28.00	335.00	0.00	0.00	8.78	335.00	2940.00	8.78	2940.00	
52	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights. First Floor	Sqm	19.00	341.00	0.00	0.00	8.10	341.00	2762.00	8.10	2762.00	
53	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights. Second Floor	Sqm	19.00	348.00	0.00	0.00	9.32	348.00	3242.00	9.32	3242.00	
54	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights. Third Floor	Sqm	19.00	354.00	0.00	0.00	9.32	354.00	3298.00	9.32	3298.00	
55	Extra For providing throating or drip moulding to RCC chajjas with plastreing(labour charges only), as perspecification - Ground Floor	Rmtr	75.00	25.00	0.00	0.00	19.50	25.00	488.00	19.50	488.00	
56	Extra For providing throating or drip moulding to RCC chajjas with plastreing(labour charges only), as perspecification - First Floor	Rmtr	30.00	25.00	0.00	0.00	18.00	25.00	450.00	18.00	450.00	
57	Extra For providing throating or drip moulding to RCC chajjas with plastreing(labour charges only), as perspecification - Second Floor	Rmtr	30.00	25.00	0.00	0.00	20.70	25.00	518.00	20.70	518.00	
58	Extra For providing throating or drip moulding to RCC chajjas with plastreing(labour charges only), as perspecification - Third Floor	Rmtr	30.00	25.00	0.00	0.00	20.70	25.00	518.00	20.70	518.00	
59	Providing lath plastering cement mortor 1:3, 5 Cm thick with 6 mm dia mild steel @ 20 cm c/c both hiorizantaly & Vertically fixing Chicken Mesh for drop chejja , facia, Backing to cupboard including cost of all materials, labour, providing & removing form work H O M of Machinery , curing, complete as per specifications.	Sqm	113.00	1200.00	0.00	0.00	113.00	1200.00	135600.00	113.00	135600.00	
60	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - Ground Floor	MT	62.50	75241.00	55.64	4186409=00 4186292.00	0.31	75241.00	23270.00	55.95	4186409=00 4209562.00	
	Above 125%	MT	11.00	88101.45	0.00	0.00	0.00	88101.45	0.00	0.00	0.00	
61	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - First Floor	MT	21.10	75827.00	0.00	0.00	17.85	75827.00	1353512=00 1353235.00	17.85	1353512=00 1353235.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
62	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - Second floor	MT	21.10	76413.00	0.00	0.00	17.85	76413.00	1363693.00	17.85	1363693.00	
63	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - Third Floor	MT	21.10	76999.00	0.00	0.00	17.85	76999.00	1374151.00	17.85	1374151.00	
66	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. -Ground Floor	Cum	106.50	8425.00	0.00	0.00	55.91	8425.00	471004.00	55.91	471004.00	
67	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - First Floor	Cum	69.80	8487.00	0.00	0.00	43.13	8487.00	366031.00	43.13	366031.00	
68	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - Second Floor	Cum	69.80	8549.00	0.00	0.00	44.02	8549.00	376315.00	44.02	376315.00	
69	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. - Third Floor	Cum	69.80	8611.00	0.00	0.00	44.02	8611.00	379044.00	44.02	379044.00	
71	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation 5.0Newton per Sqmm with cement mortar 1:4 including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2- KSRB 6-7.2 : - do - with bricks of class designation 5.0 Newton per sqm - Ground Floor	Sqm	120.30	1158.00	0.00	0.00	46.42	1158.00	53751.00	46.42	53751.00	
72	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation 5.0Newton per Sqmm with cement mortar 1:4 including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2- KSRB 6-7.2 : - do - with bricks of class designation 5.0 Newton per sqm - First Floor	Sqm	79.80	1164.00	0.00	0.00	46.42	1164.00	54030.00	46.42	54030.00	

Scanned with CamScanner